GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 2 Ser No. 33617

574561

Enter Company Registration Number

Engineer [redacted]

Gas Safe C [redacted]

Engie Office Address
UoS Accommodation
14 Cwrdaffe Crescent
Sketty
SA2 8DA.

Contract Number UoS
Customer Name Enoch E
Site Address Clwydaffe CF
Cwydaffe Ave
Sketty
Postcode SA2 8QZ
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CLWYDAFFE CF Rm 1 Loft.	DHW HEATER	ARISTON CLAS 120/300	100400 3660	—	OF
2	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100 400 3660	—	OF
3	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100 400 8666	—	OF
4	YES	SERVICE		DHW HEATER	ARISTON CLAS 120/300	100 400 3660	—	OF

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1680	Required (Calculated) 1274	
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 2450	Required (Calculated) 637	
All ventilation grills clear and unobstructed (Yes/No) YES	Fans and/or flue interlocks operating correctly (Yes/No/NA) NA		

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	NA	NA
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	56	57	56	56
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	31.1	31.1	31.1	31.1

~~Gas burner pressure (mbar)~~ or heat input kW/h required	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
	31.1	31.1	31.1	31.1
Gas burner pressure (mbar) or heat input kW/h measured	29.7	29.7	30.8	29.7
Gas rating measured (kW/h / NA)	29.7	29.7	30.8	29.7
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	50	51	50	52
Oxygen (O_2 %)	5.5	5.5	5.4	5.5
Carbon Monoxide (CO)(ppm)	33	68	73	62

	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Carbon Dioxide (CO_2) (%)	8.8	8.8	8.8	8.8
Excess Air (%)	35.7	35.9	34.4	36.1
CO/CO_2 Ratio	0.000	0.000	0.000	0.000
Gross Efficiency (%)	98.5	99.8	99.8	98.4
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	23.0	23.0	23.0	23.0
Working pressure (mbar)	19.5	19.5	19.5	19.5
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test instrument	ASTEC SPLUS V200			
Test Instrument serial number	V200 CJ 26151.			

Worksheet No (if used)	34973222
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

Distribution: White - Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 2 of 2 Ser No. 33618

ENGIE

GAS safe REGISTER 57456

Enter Company Registration Number

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
Q6 SHEFFIELD
IK SHAGGS CRESCENT
SHEFFIELD
S10 3GA

Contract Number 005
Customer Name ENGIE
Site Address CRATCLIFFE CE PRIMARY SCHOOL SHEFFIELD S10 3EL
Postcode
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CRATCLIFFE CE PRIMARY SCHOOL PLANT ROOM.	BOILER	VIESMANN VITOCROSS 300	7176779702946102	—	OF
2	YES	SERVICE		BOILER.	VIESMANN VITOCROSS 300	7176779702948106	—	OF.
3	~~YES~~	~~SERVICE~~		—	—	—	—	—
4	~~YES~~	~~SERVICE~~		—	—	—	—	—

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fail to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES.

Ventilation

Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1680	Required (Calculated)	1274
High level free area cm² ~~or ventilation flow rate extract m³/h~~	Actual 2150	Required (Calculated)	637
All ventilation grills clear and unobstructed (Yes/No)		Fans and/or flue interlocks operating correctly (Yes/No/NA)	

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES.
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES.
Air/Gas switch operating correctly (Yes/No/NA)	YES	YES	YES	YES.
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	129	129	140	140
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	66.0	15.0	66.0	15.0

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
~~Gas burner pressure (mbar) or~~ heat input kW/h required	66.0	15.0	66.0	15.0
~~Gas burner pressure (mbar) or~~ heat input kW/h measured	65.5	26.2	66.7	25.1
Gas rating measured (kW/h / NA)	65.5	26.2	66.7	25.1
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	63	48	68	53
Oxygen (O_2 %)	5.0	6.8	5.5	5.5
Carbon Monoxide (CO)(ppm)	36	7	28	7

	~~App 1 or~~ App 1 High	~~App 2 or~~ App 1 Low	~~App 3 or~~ App 2 High	~~App 4 or~~ App 2 Low
Carbon Dioxide (CO_2) (%)	9.1	8.0	8.8	8.9
Excess Air (%)	31.2	48.8	36.0	38.6
CO/CO_2 Ratio	0.000	0.000	0.000	0.000
Gross Efficiency (%)	98.2	98.9	97.9	98.6.
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	23.0	23.0	23.0	23.0
Working pressure (mbar)	19.4	20.9	19.4	20.9
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO.			
Test instrument	KANE SERVI V200			
Test instrument serial number	V200 CJ2615			

Worksheet No (If used)	
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date	[redacted]
Signature	

Customer, Yellow - Service Centre, Pink - Site, Green - Engineer

GAS SAFETY CERTIFICATE

This form can be used as a Landlord's gas safety certificate

Page 1 of 1 Ser No. 33616

Engineer [redacted]

Gas Safe [redacted]

Engie Office Address
NOS ABERDEEN
LEDAFFE OFFICE
SHEFFIELD
S103EA

Contract Number 005
Customer Name EDF
Site Address CRAIGWELL AB
ENDCLIFFE VILLAGE
SHEFFIELD
Postcode S103EA
Received By Signature

Landlords Details If Different
Name
Address
Postcode
Rented Accommodation YES/NO

Gas Safe REGISTER
574561
Enter Company Registration Number

App	Landlords appliance Yes/No	Service Inspection Repair	Appliance Details: Location	Type	Model	Serial Number	Burner Manufacturer	Flue Type (OF/RS/FL)
1	YES	SERVICE	CRAIGWELL AB PLANT ROOM	WATER HEATER	ARISTON CLAS 60/300	071246	NA	OF
2	YES	SERVICE		WATER HEATER	ARISTON CLAS 60/300	071246	NA	OF
3	YES	SERVICE		BOILER	VIESMANN VITOCROSS 300	7176779102449105	NA	OF
4	YES	SERVICE		BOILER	VIESMANN VITOCROSS 300	7176779102342107	NA	OF

General Safety Checks	Result	General Safety Checks	Result
Gas booster/compressor operating correctly (Yes /No/NA)	NA	Flue termination satisfactory (Yes/No/NA)	YES
Is there a current gas installation line diagram at primary meter (Yes/No/NA)	YES	Has a tightness test been carried out from local isolation valve (Yes/No/NA)	YES
Is the meter installation correct (Yes/No)	YES	Is gas pipework electrically bonded (Yes/No)	YES
Gas Installation pipework adequately supported (Yes/No)	YES	Are adequate emergency isolation valves fitted (Yes/No)	YES
Gas Installation pipework sleeved and sealed as appropriate (Yes/No)	YES	Are emergency valve handles in place and labelled (Yes/No)	YES
Is gas pipework colour coded or identified (Yes/No/NA)	YES	Do valves fall to the correct position (Yes/No)	YES
Is flue system installed in accordance with standards (Yes/No)	YES	Area clear of combustible materials (Yes/No)	YES

Ventilation			
Low level free area cm² ~~or ventilation flow rate inlet m³/h~~	Actual 1680	Required (Calculated)	1165
High level free area cm² ~~or ventilation flow rate exhaust m³/h~~	Actual 2471	Required (Calculated)	582
All ventilation grills clear and unobstructed (Yes/No)	YES	Fans and/or flue interlocks operating correctly (Yes/No/NA)	NA

Details of any faults	Remedial Action Taken	Comments and calculations

Appliance Checks	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Flue flow test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Spillage test satisfactory (Yes/No/NA)	YES	YES	YES	YES
Air/Gas switch operating correctly (Yes/No/NA)	NA	NA	YES	YES
Flame proving devices operating correctly (Yes/No/NA)	YES	YES	YES	YES
Burner lock out time (seconds)	61	62	128	130
Temperature and limit thermostats operating correctly (Yes/No)	YES	YES	YES	YES
Heat net input rating data (kW)	31.1	31.1	66.0	66.0

	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Gas burner pressure (mbar) or heat input kW/h required	31.1	31.1	66.0	66.0
Gas burner pressure (mbar) or heat input kW/h measured	30.8	30.8	65.6	68.5
Gas rating measured (kW/h / NA)	30.8	30.8	65.6	68.5
Air/gas ratio control setting (%/NA)	NA	NA	NA	NA
Net flue gas temperature (gross less ambient) (°C)	58	57	47	51
Oxygen (O_2 %)	5.4	5.5	5.9	5.0
Carbon Monoxide (CO)(ppm)	65	56	25	36

	App 1 or ~~App 1 High~~	App 2 or ~~App 1 Low~~	App 3 or ~~App 2 High~~	App 4 or ~~App 2 Low~~
Carbon Dioxide (CO_2) (%)	8.8	8.8	8.5	9.0
Excess Air (%)	35.1	35.3	39.5	31.2
CO/CO_2 Ratio	0.0085	0.0096	0.0022	0.0044
Gross Efficiency (%)	99.9	98.4	98.7	98.6
CO flue dilution (ppm)	NA	NA	NA	NA
Standing pressure (mbar)	24.0	24.0	24.0	24.0
Working pressure (mbar)	20.5	20.5	20.6	20.6
Is appliance safe for use (Yes/No)	YES	YES	YES	YES
Has a warning advice notice been raised (No or Warning notice Ser No or No's)	NO			
Test Instrument	A900 SPRW7 U200			
Test Instrument serial number	U200 CS26131			

Worksheet No (if used)	
Checked by (office use)	
Entered on database	YES

Declaration of gas safety - I confirm that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (installation and use) regulations, standards and procedures.

Date [redacted]

Signature [redacted]

...ner, Yellow - Service Centre, Pink - Site, Gr... Engineer